



Facilities Design & Construction

Home Design & Construction Operations & Maintenance Organization Chart Internal Information Visitor Information

MONTGOMERY KNIGHT LAB 405 -07 ROBOTICS LAB FOR DR. THEODOROU

Project Number 210-201

Cancel Update

Building 101---
College/Department COLLEGE
Owner POC Susan Jackson, /@ae.gatech.edu, 404-894-1236

Update the PM: This should be the point person for the project.

Update the phase: Note that projects in phases 7, 8 or 9 will not be reported to the BOR. Phase 8 signifies that the project is complete and needs to be closed in AiM.

Project Manager **DUCONGE, JOHN J.**

Phase **6 - CONSTRUCTION**

Show Budget Worksheet

Project Budget \$ 100,000.00

Number of Units

Proposed Funding \$ 100,000.00

Unit of Measure

Balance \$ 0.00

MRR Fiscal Year n/a

Account Number

Status FIRE MARSHALL REVIEW

SCL \$0.00

Delivery Method TASK ORDER

Architect ARCHILA, JUAN

Comm Engineer HICKMAN, GLEN

Electrical Engineer

Interior Designer

Design Professional PERKINS & WILL ARCHIT

Update the pre-construction phase: use the "Percent Design" field to update the phase completion percentage for phases 1-5.

Percent Design

Construction Manager DUCONGE, JOHN J.

Construction Professional STRUCTOR GROUP, INC.

Update the construction phase: use the "Percent Construction" field to update the phase completion percentage for phase 6.

Percent Construction

MBE/WBE Status

MBE (%)

Total Actual Funds \$ 64,120.60

WBE (%)

Total Contract Awards \$ 64,120.60

Entered 02/27/2014

Balance of Funds \$ 0.00

Bid Date 04/23/2014

Contract Date 04/23/2014

Notice to Proceed 07/21/2014

Project Completion

Change Orders

Pending Amount \$ 47,298.00

Remarks Award to Structor Group

Existing Notes 07-APR-14 : LAM, ELVIA : Met with client. Awaiting proposal from Perkins & Will.
02-MAY-14 : LAM, ELVIA : Notice to proceed setn out May 1, 2014.
28-JUL-14 : LAM, ELVIA : Preconstruction meeting on 9/1/2014.

Add a Note

Last updated on 07/28/2014 by LAM, ELVIA