

## Plan Review Summary

### Building Information

Project Name:	GT CODA DATA Center Fit Up	Floor/Room #:	LL2 & LL1
Building #:	207	Department:	Office of Information Technology
Occupancy Type:	Business	Budget:	\$1M
Construction Type:	IB	Type of Review:	Construction

### Project Management

Project Manager:	GT/Chris Sanders
Architect/Engineer of Record:	Gensler/GT Glen Hickman
Construction Manager:	DPR Construction/Dawn Vander Veen
Aim Project Number:	CO116-2019

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	2/13/2019
Disposition:	Approved	Date Completed:	2/14/2019

### Status Statement

Note: CODA Data Center build-out

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Additional Requirements (as needed):

1. Fire Emergency Response Plans
2. Red Book Completion and Fixed Location Designation

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Demolition
2. Construction / Interior Renovation
3. Fire Suppression System
4. Fire Alarm

**Permits Issued:**

1. Construction / Interior Renovation

2019-CP-038

---

