

---

## Plan Review Summary

---

### Building Information

Project Name:	CoC Data Expansion [FS]	Floor/Room #:	3rd Floor: 312A B
Building #:	050	Department:	College of Computing
Occupancy Type:	Business	Budget:	\$353,000
Construction Type:	IIB	Type of Review:	Fire Suppression Review

### Project Management

Project Manager:	Kynthia Gaines
Architect/Engineer of Record:	Bill Oswell
Construction Manager:	Kynthia Gaines
Aim Project Number:	0091-2016

### Reviewer Information

Reviewer Name:	Cary Redman	Date Received:	3/6/2017
Disposition:	Approved	Date Completed:	3/22/2017

### Status Statement

Note: A sprinkler system relocation as part of the renovation and expansion of the data room conversion.

### Review Comments:

1. Approved.

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Alarm

### Inspections Required:

1. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
2. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Fire Alarm

### Permits Issued:

1. Fire Suppression System 2017-FS-052