

## Plan Review Summary

### Building Information

Project Name:	Brittain Renovation T Room-Brittain	Floor/Room #:	
Building #:	012	Department:	Grand Challenges LLC
Occupancy Type:	Business	Budget:	\$275,000
Construction Type:	IIB	Type of Review:	Construction-Revision

### Project Management

Project Manager:	Spencer Sheffield
Architect/Engineer of Record:	Robertson Loia Roof
Construction Manager:	Spencer Sheffield
Aim Project Number:	0239-2018

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	4/24/2018
Disposition:	Approved	Date Completed:	4/30/2018

### Status Statement

Note: 4747 square feet renovation of Brittain Hall T Room

### Review Comments:

#### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

#### Additional Requirements (as needed):

1. Fire Emergency Response Plans
2. Red Book Completion and Fixed Location Designation

#### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

#### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Rough-in
3. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
4. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
5. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

#### Permits Required:

1. Construction / Interior Renovation
2. Demolition

3. Fire Suppression System
4. Fire Alarm

**Permits Issued:**

1. Construction / Interior Renovation 2018-CP-138
- 

