

151 Sixth Street, Suite 341 Atlanta, Georgia 30332 404-894-FIRE (3473)

Plan Review Summary

Building Information

Floor/Room #: Project Name: J-235 Price Gilbert-Crosland Tower Renewal

ΑII

Georgia Institute of Technology Building #: 100 Department: \$41,901,503 Occupancy Type: **Business** Budget:

Construction Type: IIB Type of Review: Construction

Project Management

Project Manager: Gary Petherick Jeremy Kahm Architect/Engineer of Record:

Construction Manager: Ryan Miller Aim Project Number: 2014-0146

Reviewer Information

Date Received: Reviewer Name: Cary Redman 2/21/2018 Disposition: Approved w/ Additional Requirements Date Completed: 4/9/2018

Status Statement

Note: The Price Gilbert-Crosland Tower Fire Alarm plans.

Review Comments:

- 1. A weatherproof strobe is required on the building exterior near the designated entrance (the entrance nearest the remote annunciator).
- Sheet FA 002- Duct detectors shall send a supervisory signal to the FACP only and shut down the AHU.
- Sheet FA 101- The fire alarm riser does not have a flow point indicator for the fire pump room.
- Sheet FA 101- Install smoke detectors on both sides of the automatic closing doors in accordance with NFPA 72.
- 5. Sheet FA 102-Add accessible pull station to stair # 4.
- Sheet FA 106- Add visual notification to Wellness room.
- Sheet FA 106- Add smoke detector to room 4151 Library Staff lounge; this is in accordance with Ga. Tech Yellow Book requirements.
- Sheet FA 112- Add smoke detector to room G240 The Store in accordance with Ga Tech Yellow Book requirements.
- Sheet FA 113- Add smoke detectors to the theater in accordance with Ga Tech Yellow Book standards.

General Note:

- Inspection requests: http://www.ehs.gatech.edu/fire/inspection-request
- Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Additional Requirements (as needed):

- 1. Fire Emergency Response Plans
- 2. Red Book Completion and Fixed Location Designation

Plan / Shop Drawings Required:

- Fire Suppression
- Fire Alarm

<u>Inspections Required:</u>

- 1. Fire Safety Office Project Kick-Off Meeting
- 2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
- 3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Fire Alarm 2018-FA-067

