

Plan Review Summary

Building Information

Project Name:	CODA Tenant Fit Up	Floor/Room #:	5th-8th Floors
Building #:	207	Department:	GT Design and Construction
Occupancy Type:	Business	Budget:	\$35M
Construction Type:	IIB	Type of Review:	Fire Suppression

Project Management

Project Manager:	D. Blackstone
Architect/Engineer of Record:	ASD/ N&B
Construction Manager:	Chris Sanders
Aim Project Number:	0009-2017

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	10/22/2018
Disposition:	Approved w/ Additional Requirements	Date Completed:	10/26/2018

Status Statement

Note: Fire Sprinkler System Installation on floors 5-8

Review Comments:

1. An approved method of fire stopping shall be on site at time of inspection for 50% and 80%.
2. Fire Sprinkler specifications shall be made available upon first inspection.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Thrust Block Inspections
3. Underground Pressure Test
4. System Flush
5. Sprinkler Pipe Inspections
6. Rough-in
7. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
8. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
9. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Demolition
2. Construction / Interior Renovation
3. Fire Suppression System
4. Fire Alarm

Permits Issued:

1. Fire Suppression System

2018-FS-345

