

## Plan Review Summary

### Building Information

Project Name:	GLC Lower Level Renovation-Global Learning Center	Floor/Room #:	
Building #:	170	Department:	Professional Education
Occupancy Type:	Business	Budget:	
Construction Type:	IA	Type of Review:	Construction

### Project Management

Project Manager:	Amber Chellis-Omedo
Architect/Engineer of Record:	Cynthia Harrison
Construction Manager:	Cristina Fannin
Aim Project Number:	2018-0097

### Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	5/8/2018
Disposition:	Declined	Date Completed:	5/10/2018

### Status Statement

Note: GLC Lower Level Renovation-Global Learning Center

### Review Comments:

1. Need specs on fire damper
2. Fire damper is shown in the old wall not new wall
3. Define if wall is 2 hour or 1 hour
4. Define where location of spare heads and wrench is located

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Sprinkler Pipe Inspections
3. Rough-in
4. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
5. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
6. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Demolition
  2. Construction / Interior Renovation
  3. Fire Suppression System
  4. Fire Alarm
- 

