

## Plan Review Summary

### Building Information

Project Name:	Campus Center-Phase 1-WREK Radio Build Out	Floor/Room #:	
Building #:	023A	Department:	Facilities-Design and Construction
Occupancy Type:	Business	Budget:	\$21,500,000
Construction Type:	IIB	Type of Review:	Construction

### Project Management

Project Manager:	John DuConge
Architect/Engineer of Record:	Cooper Carry Inc.
Construction Manager:	Gilbane Building Company
Aim Project Number:	BOR-PPV-30-1801

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	11/19/2019
Disposition:	Approved w/ Additional Requirements	Date Completed:	11/27/2019

### Review Comments:

1. Sheet W-M2.01: NFPA 76 requires the Engineering room to be a 1 hour fire-rated enclosure and any HVAC shall comply with NFPA 90A; per NFPA 90A a fire damper shall be required for an air transfer opening in a 1hr. fire rated wall; a fire damper is required in a duct that passes through a 2hr. fire rated wall or greater. Please provide a fire damper in the 1hr. fire rated wall in the air transfer opening.

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Issued:

1. Construction / Interior Renovation: 2019-CP-341