

---

## Plan Review Summary

---

### Building Information

Project Name:	Boggs 3-13 Server Room Fit-Up	Floor/Room #:	3rd Floor Rooms 3-13
Building #:	103	Department:	Mechanical Engineering
Occupancy Type:	Business	Budget:	\$15,000.00
Construction Type:	IIB	Type of Review:	Fire Suppression

### Project Management

Project Manager:	Cristina Fannin
Architect/Engineer of Record:	Leapley Construction/Jason Porter
Construction Manager:	Cristina Fannin
Aim Project Number:	0453-2019

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	8/6/2019
Disposition:	Approved	Date Completed:	8/6/2019

### Status Statement

Note: Add 2 Fire sprinkler heads

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Issued:

1. Fire Suppression System 2019-FS-263