
Plan Review Summary

Building Information

Project Name:	Whiteley Lab Fit-Up-Cherry Emerson	Floor/Room #:	1st Floor
Building #:	66A	Department:	College of Sciences
Occupancy Type:	Business	Budget:	\$900,000
Construction Type:	IIB	Type of Review:	Fire Alarm

Project Management

Project Manager:	Ngugi Mathu
Architect/Engineer of Record:	Elba St. Romain (LAS)
Construction Manager:	Fenella Bryant
Aim Project Number:	0347-2018

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	2/7/2019
Disposition:	Declined	Date Completed:	2/7/2019

Status Statement

Note: Addition of smoke detectors and horn/strobes

Review Comments:

1. Please provide battery calculations that include the new and existing devices and total amps/hour including the safety factor and battery sizes.
2. Please provide verification that the existing horn/strobes will be compatible with the new ones, and that synchronization will not be an issue.

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)