
Plan Review Summary

Building Information

| | | | |
|--------------------|-------------------------------|-----------------|----------------------------|
| Project Name: | GTRI Cobb South(L-22)-Floor 3 | Floor/Room #: | Floor 3 |
| Building #: | 762 | Department: | GT Design and Construction |
| Occupancy Type: | Business | Budget: | \$24 million |
| Construction Type: | IIB | Type of Review: | Fire Suppression |

Project Management

| | |
|-------------------------------|---------------------------------------|
| Project Manager: | Nicolas Palfrey |
| Architect/Engineer of Record: | FLAD Architect/Structural Engineers |
| Construction Manager: | Dan Heese/McCarthy Building Companies |
| Aim Project Number: | 0320-2016 |

Reviewer Information

| | | | |
|----------------|--------------|-----------------|----------|
| Reviewer Name: | Jake LeJeune | Date Received: | 2/8/2019 |
| Disposition: | Declined | Date Completed: | 2/8/2019 |

Status Statement

Note: Fire Sprinkler Modifications and adjustments for new renovation

Review Comments:

1. It appears that various fire sprinkler heads are 1 foot or less from heating supply ducts/diffusers. If this is the case please provide intermediate temperature rated fire sprinkler heads at these locations in accordance with the 2013 NFPA 13 table 8.3.2.5 (a).

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Sprinkler Pipe Inspections
3. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
4. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
5. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)