

---

## Plan Review Summary

---

### Building Information

Project Name:	SEB-Peeta Driving Simulation Lab Phase 2	Floor/Room #:	2nd Floor
Building #:	145	Department:	College of Engineering
Occupancy Type:	Business	Budget:	\$400,000
Construction Type:	IIB	Type of Review:	Fire Alarm

### Project Management

Project Manager:	Maria Del Mar Ceballos
Architect/Engineer of Record:	Becky Williams
Construction Manager:	Fenella Bryant
Aim Project Number:	0388-2018

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	2/13/2019
Disposition:	Declined	Date Completed:	2/14/2019

### Status Statement

Note: Fire Alarm modifications; horn/strobes; smoke detectors

### Review Comments:

1. Please revise to show minimum candela ratings to be 75 for all strobes; also revise battery calculations to show the correct amperage of each device.
2. Is this a new NAC panel or existing? If existing devices are included in the NAC panel, please include in battery calculations.

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)