Plan Review Summary

151 Sixth Street, Suite 341 Atlanta, Georgia 30332 404-894-FIRE (3473)

	Building I	nformation	
Project Name:	Bunger-Henry Battery Lab 433C	Floor/Room #:	433C
Building #:	086	Department:	College of Engineering
Occupancy Type:	Business	Budget:	\$600,000
Construction Type:	IIB	Type of Review:	Construction
	Project Ma	anagement	
Project Manager:	Mark Wood	AFET	
Architect/Engineer o	f Record: Hera		
Construction Manage	er: Mark Wood		
Aim Project Number	: 0228-2019		
	Reviewer I	nformation	
Reviewer Name:	Jake LeJeune	Date Received:	5/10/2019
Disposition:	Declined	Date Completed:	5/13/2019
<u>Status Statement</u> Note: New NFPA		Å.	\square
NOLE. NEW NEPA	40 Lab		7
Review Comments:			
1. Please provid	e the location of the oxygen cylinder in the	lab.	

- 2. Please provide or indicate the location and size of the flammable liquids storage cabinet.
- 3. Please include in the plumbing plans piping for the gas cylinders delivery system per NFPA 45.
- 4. Gas cylinders not in use shall not be stored in the lab unit. Please comply accordingly.
- 5. Please provide SDS for all chemicals and gases in the lab.

Georgia Environmental Tech Health & Safety

Fire Safety

- 6. Please show on the mechanical plans that the lab unit will have a negative pressure with respect to corridors and non-lab work areas in accordance with NFPA 45.
- 7. What is a "pouch cell"?
- Please provide a procedure for the lithium and lithium hydroxide versus lithium oxide. Provide signage as necessary for 8. warning of dangers related to water.

General Note:

- 1. Inspection requests: http://www.ehs.gatech.edu/fire/inspection-request
- 2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

- 1. Fire Suppression
- 2. Fire Alarm

Inspections Required:

- 1. Fire Safety Office Project Kick-Off Meeting
- 2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
- 3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)

4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

- 1. Construction / Interior Renovation
- 2. Fire Suppression System
- 3. Fire Alarm

