

## Plan Review Summary

### Building Information

Project Name:	1746 CCRF B11 Collateral Server Room-REVISION	Floor/Room #:	4TH Floor
Building #:	762	Department:	SSD
Occupancy Type:	Business	Budget:	\$150,000
Construction Type:	IIIB	Type of Review:	Construction

### Project Management

Project Manager:	Nic Palfrey
Architect/Engineer of Record:	Dennis Carter
Construction Manager:	Richard Whitehead
Aim Project Number:	0183-2020

### Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	7/15/2020
Disposition:	Approved	Date Completed:	7/23/2020

### Status Statement

Note: Server room to be created

### Review Comments:

1. Submit FM200 spec sheets
2. Alarm drawings required

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Fire Suppression System
2. Fire Alarm

### Permits Issued:

