
Plan Review Summary

Building Information

Project Name:	IBB Interconnect Standby Power Design-REVISION	Floor/Room #:	Basement North Interconnect
Building #:	146	Department:	OIT
Occupancy Type:	Business	Budget:	\$250,000
Construction Type:	IIIB	Type of Review:	Construction-REVISION

Project Management

Project Manager:	Tony Gonzalez
Architect/Engineer of Record:	Dennis Carter
Construction Manager:	Blake Baklini
Aim Project Number:	0121-2018

Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	7/22/2020
Disposition:	Approved w/ Additional Requirements	Date Completed:	7/27/2020

Status Statement

Note: Replacement Generator

Review Comments:

1. Load test will be required
2. Signage will need posted warning first responders of generator (See Fire Marshal's Website)
3. Proper Gas shut off sign will be required (See Fire Marshal's Website)

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Construction

Permits Issued:

1. Construction: 2020-CP-218
-