

Plan Review Summary

Building Information

Project Name:	MRR FY19 Fire Alarm System Upgrades-Coon Building-REVISION	Floor/Room #:	All Floors
Building #:	045	Department:	EHS
Occupancy Type:	Business	Budget:	\$400,000
Construction Type:	IIB	Type of Review:	Fire Alarm-Revision

Project Management

Project Manager:	Cristina Fannin
Architect/Engineer of Record:	EMC Security/Devin Clarke
Construction Manager:	Cristina Fannin
Aim Project Number:	0365-2019

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	4/22/2020
Disposition:	Approved w/ Additional Requirements	Date Completed:	4/24/2020

Status Statement

Note: New Fire Alarm System

Review Comments:

1. Fire Alarm As-builts and Central Station testing report with addresses of devices shall be submitted to GTFISO and permit granted before a 100% inspection can be scheduled.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Fire Alarm

Permits Issued:

1. Fire Alarm: 2020-FA-109