

## Plan Review Summary

### Building Information

|                    |                                   |                 |                           |
|--------------------|-----------------------------------|-----------------|---------------------------|
| Project Name:      | Hopkins Hall New Sprinkler System | Floor/Room #:   | ALL                       |
| Building #:        | 094                               | Department:     | GT Housing Facilities     |
| Occupancy Type:    | Dormitory                         | Budget:         | \$100,000                 |
| Construction Type: | IIIB                              | Type of Review: | Fire Suppression-REVISION |

### Project Management

|                               |                |
|-------------------------------|----------------|
| Project Manager:              | Prakhar Sahu   |
| Architect/Engineer of Record: | Pro-Tec Fire   |
| Construction Manager:         | Matthew Alison |
| Aim Project Number:           |                |

### Reviewer Information

|                |                                     |                 |          |
|----------------|-------------------------------------|-----------------|----------|
| Reviewer Name: | Jerry Marrison                      | Date Received:  | 7/1/2020 |
| Disposition:   | Approved w/ Additional Requirements | Date Completed: | 7/6/2020 |

### Status Statement

Note: Fire sprinkler addition to existing building

### Review Comments:

1. GT Standard - Hydraulic calc plate shall be made of metal, information shall be etched into plate
2. NFPA 13 - Sprinkler control valves - Signs are reflected shall be placed at each system control riser, antifreeze loop, and auxiliary system control valve, etc
3. NFPA 13 - The installing contractor shall provide a general information sign used to determine system design basis and information relevant to the inspection, testing, and maintenance requirements required by NFPA 25
4. Flow sensor to be tied into fire alarm system
5. GT Standard - FDC shall have Knox Locking FDC caps
6. Trim gauges and control valves each level

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. System Flush
3. Sprinkler Pipe Inspections
4. Rough-in
5. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
6. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
7. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

**Permits Required:**

1. Fire Alarm

**Permits Issued:**

1. Fire Suppression System: 2020-FS-192
- 

