

Plan Review Summary

Building Information

Project Name:	Campus Services Warehouse CO Work(Fire Alarm)	Floor/Room #:	Suites 100,200,400,500,600
Building #:	882	Department:	Housing
Occupancy Type:	Business	Budget:	\$137,225.00
Construction Type:	IIB	Type of Review:	Fire Alarm

Project Management

Project Manager:	Daniel Powell
Architect/Engineer of Record:	Jeffrey Juliano
Construction Manager:	
Aim Project Number:	0207-2019

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	5/6/2020
Disposition:	Declined	Date Completed:	5/8/2020

Status Statement

Note: Addition of Pull Stations; horn/strobes; smoke detectors; power supply; and modules

Review Comments:

1. Sheet FP-2; first floor/area 100: please add an additional strobe on the plotter wall facing the office area to be in compliance with the 2018 edition of NFPA 72 18.5.5.5 and 18.5.5.6.
2. Sheet FP-2; first floor/area100: please add an additional strobe within 15 feet of door 103 in the corridor to be in compliance with the 2018 edition of NFPA 72 18.5.5.6.
3. Please indicate all strobes will be set equal to or greater than 75 candelas, as per ADAAG 4.1 and 4.28; adjust battery calculations

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Fire Alarm