
Plan Review Summary

Building Information

Project Name:	1746 CCRF B11 Collateral Server Room	Floor/Room #:	4th Floor
Building #:	762	Department:	SSD
Occupancy Type:	Business	Budget:	\$150000
Construction Type:	IIIB	Type of Review:	Construction

Project Management

Project Manager:	Nic Palfrey
Architect/Engineer of Record:	Dennis Carter
Construction Manager:	Richard Whitehead
Aim Project Number:	0183-2020

Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	6/24/2020
Disposition:	Declined	Date Completed:	7/2/2020

Status Statement

Note: Collateral Server Room

Review Comments:

1. NFPA 76 – 6.8.3 -1 hour fire separation is required
2. LS1-Main page – Reference codes is incorrect
3. Update emergency light plan
4. LS-1 – classification of room is incorrect should be special purpose

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

Permits Required:

1. Construction / Interior Renovation
 2. Fire Suppression System
 3. Fire Alarm
-