

## Plan Review Summary

### Building Information

Project Name:	CODA-GTRI 8th Floor Expansion Revision	Floor/Room #:	8th Floor South
Building #:	Leased-207	Department:	GTRI
Occupancy Type:	Business	Budget:	2.3M
Construction Type:	IIIB	Type of Review:	Construction-Revision

### Project Management

Project Manager:	Chris Sanders
Architect/Engineer of Record:	Kara Thomas
Construction Manager:	
Aim Project Number:	0425-2020

### Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	1/27/2021
Disposition:	Approved w/ Additional Requirements	Date Completed:	2/3/2021

### Status Statement

Note: CODA 8<sup>th</sup> floor expansion

### Review Comments:

1. Approved
2. Please make sure all fire extinguishers have tent signage to indicate location

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Fire Suppression System
2. Fire Alarm

### Permits Issued:

1. Construction / Interior Renovation: 2021-CP-013