

Plan Review Summary

Building Information

Project Name:	Microbiome Neighborhood: Grad Offices, Common Area & Lobby	Floor/Room #:	Various Spaces
Building #:	066	Department:	College of Sciences
Occupancy Type:	Business	Budget:	\$700,000
Construction Type:	IIB	Type of Review:	Construction

Project Management

Project Manager:	Ngugi Mathu
Architect/Engineer of Record:	May Architects/N&B
Construction Manager:	Fenella Bryant
Aim Project Number:	0255-2021

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	7/20/2021
Disposition:	Approved	Date Completed:	8/4/2021

Status Statement

Note: Renovation

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Demolition
2. Construction / Interior Renovation
3. Fire Suppression System
4. Fire Alarm

Permits Issued:

1. Construction / Interior Renovation: 2021-CP-176