

Fire Safety

Plan Review Summary

Building Information			
Project Name:	Campus Services Warehouse Phase 2- Storage Consolidation	Floor/Room #:	Suites 100, 200, 400, 500 & 600
Building #:	882	Department:	Campus Services & Facilities
Occupancy Type:	Business	Budget:	\$500,000.00
Construction Type:	IIB	Type of Review:	Preliminary-Construction
Project Management			
Project Manager:	Daniel Powell		
Architect/Engineer of	Record: Scott Ward		
Construction Manage	er:		
Aim Project Number:	0030-2020		
Reviewer Information			
Reviewer Name:	Jake LeJeune	Date Received:	1/14/2021
Disposition:	Declined	Date Completed:	2/8/2021

Status Statement

Note: New Business area and storage in warehouses

Review Comments:

- Please provide unit of A calculations for all fire extinguishers in the building according to the applicable hazards and NFPA 10.
- 2. Sheet E3.2: please provide an exit sign over the door leading to the open office area/stairs.
- 3. Please provide a gas isometric drawing; total btu's; total developed length of piping; and table from NFPA 54 used for sizing gas piping.
- 4. Please provide interior finish classifications in accordance with NFPA 101.
- 5. It appears that the warehouse may have storage over 20 feet on racks? Please verify and correct if needed before inspections. Also, there may be some storage of flammable combustible liquids in large quantity. Please verify and if needed provide fire protection solution from Fischer Engineering.

General Note:

- 1. Inspection requests: http://www.ehs.gatech.edu/fire/inspection-request
- 2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

- 1. Fire Suppression
- 2. Fire Alarm

Permits Required:

- 1. Demolition
- 2. Construction / Interior Renovation
- 3. Fire Suppression System
- 4. Fire Alarm