
Plan Review Summary

Building Information

Project Name:	MSE Bldg. Mass Spectrometer Renovation	Floor/Room #:	G143
Building #:	167	Department:	College of Sciences
Occupancy Type:	Business	Budget:	\$50,000
Construction Type:	IIB	Type of Review:	Construction

Project Management

Project Manager:	Ngugi Mathu
Architect/Engineer of Record:	Craig Free, DLS
Construction Manager:	
Aim Project Number:	0090-2018

Reviewer Information

Reviewer Name:	Larry Labbe	Date Received:	12/1/2017
Disposition:	Approved w/ Additional Requirements	Date Completed:	1/28/2018

Status Statement

Note: Plans reviewed by UL Building Inspections, third party review.

Review Comments:

1. At all locations where pipe materials penetrate a fire wall seal with appropriate product listed for use with the pipe material.

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Construction / Interior Renovation: 2017-CP-279
-