
Plan Review Summary

Building Information

Project Name:	MS&E Gutekunst Lab [FA]	Floor/Room #:	1241, 1246
Building #:	167	Department:	College of Sciences
Occupancy Type:	Business	Budget:	\$358,000
Construction Type:	IIB	Type of Review:	Fire Alarm Review

Project Management

Project Manager:	Kynthia Gaines
Architect/Engineer of Record:	DLS Studios / Craig Free
Construction Manager:	Kynthia Gaines
Aim Project Number:	0005-2017

Reviewer Information

Reviewer Name:	Cary Redman	Date Received:	2/8/2017
Disposition:	Approved w/ Additional Requirements	Date Completed:	2/20/2017

Status Statement

Note: The addition of 6 new fire alarm devices as part of the renovation of the Gutekunst lab in the MS&E building.

Review Comments:

1. All devices must match existing and sync in accordance with NFPA 72.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression

Inspections Required:

1. Pre-Construction Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Fire Suppression System

Permits Issued:

1. Fire Alarm 2017-FA-035