

## Plan Review Summary

### Building Information

Project Name:	ITG Campus Door Access Update	Floor/Room #:	Ground, 1st, 2nd, 3rd, and 4th Flrs
Building #:	167	Department:	School of Chemistry/Biochemistry
Occupancy Type:	Business	Budget:	\$505,555
Construction Type:	IIB	Type of Review:	Construction

### Project Management

Project Manager:	Carla Barbour
Architect/Engineer of Record:	GA Tech ITG-Donald Smith
Construction Manager:	
Aim Project Number:	0236-2018

### Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	5/1/2018
Disposition:	Approved	Date Completed:	5/4/2018

### Status Statement

Note: ITG Campus Door Access Update

### Review Comments:

1. None noted

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Rough-in
3. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
4. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
5. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Demolition
2. Construction / Interior Renovation

### Permits Issued:

1. Demolition
2. Construction / Interior Renovation      2018 – CP -150