

---

## Plan Review Summary

---

### Building Information

Project Name:	GLC 315 Office Space	Floor/Room #:	315
Building #:	170	Department:	GT Professional Education
Occupancy Type:	Business	Budget:	\$115,000
Construction Type:	IIB	Type of Review:	Fire Alarm

---

### Project Management

Project Manager:	Amber Chellis-Omedo
Architect/Engineer of Record:	Amber Chellis-Omedo
Construction Manager:	Fenella Bryant
Aim Project Number:	0329-2018

---

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	6/11/2018
Disposition:	Approved	Date Completed:	6/11/2018

---

### Status Statement

Note: Horn/strobe and Smoke detector for office space

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Alarm

### Inspections Required:

1. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Fire Alarm

### Permits Issued:

1. Fire Alarm: 2018-FA-211
-