

Plan Review Summary

Building Information

Project Name:	Global Learning Center(GLC) Lower Level Renovation	Floor/Room #:	Lower Level
Building #:	170	Department:	Professional Education
Occupancy Type:	Business	Budget:	\$650,000
Construction Type:	IIB	Type of Review:	Fire Suppression

Project Management

Project Manager:	Amber Chellis-Omedo
Architect/Engineer of Record:	Cynthia Harrison/HLG Studio
Construction Manager:	Cristina Fannin
Aim Project Number:	0097-2018

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	11/8/2018
Disposition:	Approved w/ Additional Requirements	Date Completed:	11/8/2018

Status Statement

Note: Fire Sprinkler Modification/Relocation of Sprinkler heads

Review Comments:

1. Please provide an approved method of fire-stopping detail for penetrations through fire rated construction upon inspection if applicable.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Inspections Required:

1. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
2. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Fire Suppression System 2018-FS-371