

---

## Plan Review Summary

---

### Building Information

Project Name:	Baker Building-1669-Lab 028 Renovation	Floor/Room #:	Ground Floor RM 028
Building #:	099	Department:	EOSL
Occupancy Type:	Business	Budget:	\$500K
Construction Type:	IIB	Type of Review:	Construction

---

### Project Management

Project Manager:	Bill Oswell
Architect/Engineer of Record:	Concord Consulting
Construction Manager:	Ross Bongiovi
Aim Project Number:	0078-2018

---

### Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	4/2/2019
Disposition:	Approved	Date Completed:	4/3/2019

---

### Status Statement

Note: Optics Lab Renovation

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)

### Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

### Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

### Permits Required:

1. Construction / Interior Renovation
2. Fire Suppression System
3. Fire Alarm

### Permits Issued:

1. Construction / Interior Renovation 2019-CP-099
-