

Plan Review Summary

Building Information

Project Name:	CRB JCI Fire Alarm Panel Upgrade	Floor/Room #:	FA Panel Room 103
Building #:	790	Department:	GTRI-SSD
Occupancy Type:	Business	Budget:	\$25,000
Construction Type:	IIB	Type of Review:	Fire Alarm

Project Management

Project Manager:	Charlie Stroup
Architect/Engineer of Record:	Steve Elliott
Construction Manager:	Jennifer Disotell
Aim Project Number:	GTRI 1722

Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	5/22/2019
Disposition:	Approved w/ Additional Requirements	Date Completed:	5/22/2019

Status Statement

Note: Panel swap out

Review Comments:

1. System sequence ops- duct detector to show supervisory not alarm, please adjust

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
3. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Required:

1. Fire Alarm

Permits Issued:

1. Fire Alarm 2019-FA-164