
Plan Review Summary

Building Information

Project Name:	Renovation Dr. Ho's Computational Lab	Floor/Room #:	107,205,306
Building #:	041	Department:	College of Engineering
Occupancy Type:	Business	Budget:	\$250,000.00
Construction Type:	IIIB	Type of Review:	Fire Alarm

Project Management

Project Manager:	Maria del Mar Ceballos
Architect/Engineer of Record:	Tanya Richard
Construction Manager:	Cristina Fannin
Aim Project Number:	0398-2019

Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	10/25/2019
Disposition:	Approved	Date Completed:	10/25/2019

Status Statement

Note: Adding 3 smokes, and 1 strobe

Review Comments:

1. Approved

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Fire Alarm 2019-FA-326
-