

Plan Review Summary

Building Information

Project Name:	NEETRAC Phase IV Expansion Building	Floor/Room #:	New Building
Building #:	777	Department:	NEETRAC
Occupancy Type:	Business	Budget:	\$1,800,000.00
Construction Type:	IIB	Type of Review:	Fire Suppression

Project Management

Project Manager:	Kynthia Gaines
Architect/Engineer of Record:	Stuart Thiel, Plexus R + D Architecture
Construction Manager:	Kythnia Gaines
Aim Project Number:	0410-2017

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	2/8/2019
Disposition:	Approved	Date Completed:	3/15/2019

Status Statement

Note: Installation of Automatic Fire Sprinkler System

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Sprinkler Pipe Inspections
3. 200psi hydrostatic test; aboveground 2hours
4. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
5. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Fire Sprinkler System: 2019-FS-031