

---

## Plan Review Summary

---

### Building Information

|                    |                            |                 |                                  |
|--------------------|----------------------------|-----------------|----------------------------------|
| Project Name:      | Georgia Tech Campus Center | Floor/Room #:   | All                              |
| Building #:        | 217, 216, 215, 104, 214    | Department:     | Student Center                   |
| Occupancy Type:    | Business                   | Budget:         | \$110,000,000                    |
| Construction Type: | IIB                        | Type of Review: | Fire Alarm-Schematic REVIEW Only |

---

### Project Management

|                               |                |
|-------------------------------|----------------|
| Project Manager:              | John DuConge'  |
| Architect/Engineer of Record: | Matthew DiPiro |
| Construction Manager:         | John DuConge'  |
| Aim Project Number:           | C0149-2017     |

---

### Reviewer Information

|                |  |                 |          |
|----------------|--|-----------------|----------|
| Reviewer Name: | Jake LeJeune                               | Date Received:  | 1/3/2019 |
| Disposition:   | Consultation Provided - Submittal Required | Date Completed: | 1/8/2019 |

---

### Status Statement

Note: Fire Alarm Renovation Consultation

### Review Comments:

1. Smoke detection system is not required per 2012 edition of NFPA 101 nor 2012 edition of IFC. Only smoke detection required is above FACP, Elevator recall, Fire Doors, etc.

### General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
  2. Hot Work Permit Request: [http://www.ehs.gatech.edu/fire/permit-request/hot\\_work](http://www.ehs.gatech.edu/fire/permit-request/hot_work)
-