
Plan Review Summary

Building Information

Project Name:	GTRI Cobb South AS Builts	Floor/Room #:	Whole building
Building #:	763-762	Department:	GTRI
Occupancy Type:	Business	Budget:	\$24M
Construction Type:	IIB	Type of Review:	Fire Alarm-AS BUILTS

Project Management

Project Manager:	Nicolas Palfrey
Architect/Engineer of Record:	Century Fire Protection Craig York
Construction Manager:	McCarthy Building Companies/Dan Hesse
Aim Project Number:	0320-2016

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	3/21/2019
Disposition:	Declined	Date Completed:	3/25/2019

Status Statement

Note: Fire Alarm As-builts and central station testing report

Review Comments:

1. Please provide a complete riser diagram showing all initiating devices and their contact ID numbers.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
 2. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
 3. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
 4. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)
-