

Plan Review Summary

Building Information

Project Name:	Instructional Space Howey Lecture Hall	Floor/Room #:	L1-4
Building #:	081	Department:	Office of the Registrar
Occupancy Type:	Business	Budget:	\$61,200
Construction Type:	IIIB	Type of Review:	Fire Suppression

Project Management

Project Manager:	Nicolas Palfrey
Architect/Engineer of Record:	Joshua Britt
Construction Manager:	Nicolas Palfrey
Aim Project Number:	0096-2018

Reviewer Information

Reviewer Name:	Jerry Marrison	Date Received:	1/17/2020
Disposition:	Approved	Date Completed:	2/3/2020

Status Statement

Note: Sprinkler addition

Review Comments:

1. Approved

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression
2. Fire Alarm

Inspections Required:

1. Fire Safety Office Project Kick-Off Meeting
2. Sprinkler Pipe Inspections
3. Rough-in
4. 50% Wall (Rated walls, doors, dampers, horizontal penetrations, etc.)
5. 80% Ceiling, Alarm, Sprinkler (vertical penetrations, junction boxes, lights tied at corners, sprinkler and fire alarm roughed in, etc.)
6. 100% Construction, Alarm Commissioning, Sprinkler Commissioning, Certificate of Occupancy (all work complete, commissioning of systems, close-out documents, etc.)

Permits Issued:

1. Fire Suppression System 2020-FS-019