

Plan Review Summary

Building Information

Project Name:	Instructional Space-Howey Physics-Life Safety VARIANCE REQUEST	Floor/Room #:	L1-4 Sprinkler Infrastructure Contingency Spend
Building #:	081	Department:	Registrar
Occupancy Type:	Business	Budget:	\$165,000
Construction Type:	IIB	Type of Review:	Life Safety Variance

Project Management

Project Manager:	Nicolas Palfrey
Architect/Engineer of Record:	Shelly Attila
Construction Manager:	Nicolas Palfrey
Aim Project Number:	0096-2018

Reviewer Information

Reviewer Name:	Jake LeJeune	Date Received:	7/31/2020
Disposition:	Consultation Provided - Submittal Required	Date Completed:	8/26/2020

Status Statement

Note: Standpipe; Stair Landing obstruction

Review Comments:

1. **A.7.3.2.1.1** When locating hose connections on the main or intermediate landings, egress clearances as required by other codes need to be considered.

Based on the above NFPA 14 Code, the location of the Proposed Standpipes are Approved.

General Note:

1. Inspection requests: <http://www.ehs.gatech.edu/fire/inspection-request>
2. Hot Work Permit Request: http://www.ehs.gatech.edu/fire/permit-request/hot_work

Plan / Shop Drawings Required:

1. Fire Suppression

Permits Required:

1. Fire Suppression System: 2020-PR-227